


**2020 Street Project
April 30, 2020
May 1st to May 22nd Timeline**



- Contractor will start to stage equipment on May 4th for both 14th Street and Des Moines Drive Areas. Construction staking will also begin at this time.
- Minnesota Energy Resources (natural gas company) will start their work on relocating gas lines on 14th Street on May 4th and shortly thereafter on Highland.
- Pavement removals will start on May 11th at 14th Street, Highland, Des Moines and Verona. Material will be left on-site and access will be limited at times during the day.
- Utility work to start on May 14th for the 14th Street portion of the project. Crews will start on sanitary sewer and stage the work from manhole to manhole.
- Utility work will start on May 18th for Highland, Des Moines and Verona. Crews will start on sanitary sewer and stage the work from manhole to manhole.
- Door knockers will be placed prior to the installation of temporary mailboxes. Locations yet to be determined following consultation with the US Postal Service.
- Construction work is anticipated to be 7:00 am to 7:00 pm weekdays. Possibility of Saturday work depending on weather and soil conditions.
- Weekly construction updates showing current progress on construction, next week anticipated construction scheduled and upcoming construction work (more than a week ahead). Updates will be posted on the City website, Street Department Facebook page and provided to local media.
- Construction crew supervisors, City utility employees and the engineer representative will be on-site to notify residents about upcoming work and utilities service interruptions.

